

Shift Report

Landmark Apartments



Report 1

22/8/2025 - Day Shift

Scattered Clouds

Created by

Norm Ault
Construction Manager
Savil Projects

Roofing & Associated Works - Landmark Apartments



Contractor

Savil Projects



Activities

- SITE ESTABLISHMENT
- Installation of site amenities to St Marks area located near 41 Blackall St driveway
- Mobile crane on site to lift amenities into place using spreader bar and soft slings via chains
- General power has been connected to amenities this has been sourced from the St Marks office external DB
- High level power has been installed at 4.0m above ground level with tiger tails identifying power
- Hydraulic connections have been carried out with sewer and water connections found on St Marks grounds
- Site security fencing has now been installed to compound area
- Site security camera has been installed near front gate entry point
- Site signage has been installed to identify site compound
- 47 BLACKALL ST
- Scaffold delivery has been completed to verge area near footpath
- Exclusion zone has been set up around scaffold lay down area
- Scaffold stretcher stair has commenced located adjacent footpath southern elevation this has exclusion zone set up around workers
- WORKS TO TAKE PLACE 25/08/2025 - 29/08/2025
- Scaffold to continue to 47 Blackall st next week
- Scaffold to commence on 45 Blackall st next week
- Height safety catwalk material to be removed on 47 Blackall st next week
- Vergola inspections and site measurements to commence next week to confirmed units



Labour

- Electricians on site for amenities general power installation
- Plumbers on site for amenities connections
- Carpenters on site for site establishment works
- Crane crew for the site amenities works
- Site fencing for the installation of site compound fencing
- Scaffolders for the installation of access stairs



Plant

- Mobile 25 tonne franna crane
- Trucks for the delivery of site amenities
- Site security camera forklift and truck
- 8 cubic metre bin on site



Issues or Concerns

None

Health and Safety

- All workers wearing HI Viz at all times
- Hard hats worn on days of mobile plant working above
- Correct PPE being worn at all times whilst works are being undertaken
- General inductions carried out for all new personnel working on site
- SWMS are being monitored for trades against work practices
- Toolbox talks performed minimum weekly and when new trades on site including when new progression on site and accessing new work fronts
- Silica awareness in place all contractors are reminded to follow SWMS , all works are to be undertaken in accordance with standard
- Site security in place with 1800 high temp fencing
- Site camera in place located in site compound
- All visitors are to report to site office prior to going onto site - see on site management for site visitor register
- All workers are to be signed in and out daily through on site register

Delays

None

Deliveries

- Site amenities x 5 buildings
- Scaffold delivery for 47 Blackall st

Photos



