

Shift Report

Landmark Apartments



Report 3

5/9/2025 - Day Shift

Overcast Clouds

Created by

Norm Ault
Construction Manager
Savil Projects

Roofing & Associated Works - Landmark Apartments



Contractor

Savil Projects



Activities

- SCAFFOLD
- Final works completed to stair access on 45 Blackall St - Scaffold has now been inspected and signed off
- Left over materials have been removed from site from lay down area
- CRANE & TRAFFIC CONTROL WORKS
- Traffic control signage has been installed to Blackall St for road closure as per standard 7 days in advance
- Traffic control on site to manage deliveries and crane works to 45 & 47 Blackall St including pedestrians and local traffic
- Mobile crane on site for lifting and placing roofing materials to 45 & 47 Blackall St
- Crane will also be lifting - associated items for the works to commence next week on 45 & 47 Blackall St
- VERGOLA INSPECTIONS
- Last remaining vergola has been site measured



Labour

- Traffic controllers
- Crane crew
- Roofers
- Scaffolders



Plant

- Scaffold Stairs 45 & 47 Blackall St
- 8 cubic metre bin on site for waste
- Mobile crane 300 tonne with 25 tonne franna crane for set up
- Semi trailers for material deliveries



Issues or Concerns

None

Health and Safety

- All workers are to be signed in and out daily through on site register
- All workers wearing HI Viz at all times
- Correct PPE being worn at all times whilst works are being undertaken
- Hard hats to be worn on days with moving plant working above
- General inductions carried out for all new personnel working on site
- SWMS are being monitored for trades against work practices
- Toolbox talks performed minimum weekly and when new trades on site including when new progression on site and accessing new work fronts
- Toolbox talk for all relevant site personnel for crane lift
- Silica awareness in place all contractors are reminded to follow SWMS , all works are to be undertaken in accordance with standard
- Site camera in place located in site compound
- All visitors are to report to site office prior to going onto site - see on site management for site visitor register
- Exclusion zone set up for crane works and deliveries

Delays

None

Deliveries

- Aluminium louvres for plant deck platforms and carpark louvres
- Roofing materials and associated materials - new klip lock sheeting and flashings
- Insulation delivered to site R 1.8 blanket
- Roof safety rail + brackets for fixing plates
- Ceiling insulation R 5.0
- Safety mesh wire

Photos



