Shift Report

Landmark Apartments



Report 7

3/10/2025 - Day Shift Overcast Clouds / High Winds

Created by

Norm Ault Construction Manager Savil Projects



Roofing & Associated Works - Landmark Apartments



Contractor

Savil Projects



Activities

- · ROOFING WORKS
- Roofing works continue on 47 Blackall St Roofs 7, 6, 2 finishing works being finalised
- Roofing works continue on 45 Blackall St Roof 7, 6
- R 1.8 blanket being installed and old R 1.3 being removed
- R 5.0 ceiling batts are being installed over the top of the existing ceiling batts we are keeping the batts away from any in ceiling light transformers and installing to common areas
- Finishing flashings being installed to new klip lock roofing including apron & barge flashings
- Roof hydraulic works are progressing well with new box gutters being installed with correct fall - we have adjusted roof 7, 6 box gutter by installing packers to existing gutter boards before installing box gutters
- MECHANICAL PLANT DECK SCREENING
- · Aluminium is being cut to size and riveted in place we are undertaking all cutting of aluminium in site compound to minimise noise and swarf of roofs
- Aluminium plant deck screening on 45 Blackall St has commenced with the old louvre blades being removed and new powdercoated windspray louvres being installed
- Aluminium plant deck screening on 47 Blackall St has commenced with the old louvre blades being removed and new powdercoated windspray louvres being installed
- MECHANICAL BASEMENT LOUVRES
- Aluminium carpark louvre replacements have commenced to 47 Blackall St southern elevation
- SCAFFOLD WORKS
- Scaffold is progressing on 43 Blackall St for the stretcher and single stair
- On roof scaffold for mechanical plant deck raising has been installed for works to continue underneath to 47 Blackall St plant deck 3 on Roof 1
- ROOF HEIGHT SAFETY
- 43 Blackall St roof height safety catwalk has been removed in readiness for crane lift to lifted down and stored - penetrations have been oversealed with grey silicone for water tightness
- VERGOLA removal has commenced on 47 & 45 Blackall St
- END OF SHIFT REPORTS
- Builder and contractor are undertaking daily walks and sign off for water tightness and materials stacked and strapped
- UPCOMING WORKS
- Roofing works continue on 47 & 45 Blackall St
- 47 Blackall St basement louvre replacement on southern elevation
- 43 Blackall St basement louvre replacement on southern elevation
- 43 Blackall St Crane lift for new roofing and associated materials for next Wednesday booked
- 47 Blackall St Mechanical platform decks are being raised for works to continue underneath

Landmark

Report: 7





🙇 Labour

- · Roofers
- Scaffolders
- Carpenters
- Labourer
- · Roof Height Safety
- Louvre Trade



Issues or Concerns

None

Plant

- · Scaffold stairs on 47 & 45 & 43 Blackall St
- · Roof Rail on 47 & 45 Blackall St
- · 8 cubic metre bin on site for waste
- 3 cubic metre bin for aluminium recycling
- 250 kg mechanical winch

Health and Safety

- · All workers are to be inducted before works commence
- · All workers wearing HI Viz at all times
- · Correct PPE being worn at all times whilst works are being undertaken
- General inductions carried out for all new personnel working on site
- SWMS are being monitored for trades against work practices
- Toolbox talks performed minimum weekly and when new trades on site including when new progression on site and accessing new work fronts
- · Silica awareness in place all contractors are reminded to follow SWMS, all works are to be undertaken in accordance with standard
- · All visitors are to report to site manager before entering work zone see on site management for site visitor register
- Site camera in place located in site compound
- Exclusion zone set up for works and deliveries and public protection
- Blackall St signage has been installed for upcoming road closure
- · Crane location has been marked out in front of 43 Blackall St for upcoming works

Delays

- · Inclement weather days lost 2 day this week
- Total accumulative days lost 4 days

Deliveries

- Scaffold delivery for 43 Blackall St
- Roofing materials for 47 & 45 Blackall St

Landmark Report: 7



Photos








































Landmark Report: 7













